GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

Water Resources Department - "Construction of DLRB @ Km 4.085 across Kundu River in Nandyal Town, Kurnool District" for an amount of Rs.23,45,00,000 – Revised Administrative sanction – Accorded – Orders – Issued.

WATER RESOURCES (PROJECTS.III) DEPARTMENT

G.O.Rt.No.402 Date:14-09-2023

Read the following:-

1. G.O.Rt.No.351 Water Resources (Projects.III) Department, dated: 10-07-2017
2. From the Chief Engineer (P), Kurnool Lr.No.CE/KNL/ICD32- TW0SRBC (EST)/ 1/2021/(1593813)/DEE2/AEE1/KUNDU DLRB @ km 4.085, Dt:17/12/2021
3. From the Engineer-in-Chief (AW/IW) (FAC), Vijayawada Letter No.ENC/ IW/P&M/ EE.1/DEE.1/ AEE/Res/DLRB @ km 4.085 across Kundu River, Dt:04.05.2023

&&&

O R D E R

In the reference 1st read above, Government have accorded administrative sanction for an amount of Rs.7,33,00,000/- for the work of Construction of DLRB @ Km 4.085 across Kundu River in Nandyal Town"

2. In the references 2nd and 3rd read above, the Chief Engineer (P), Kurnool / Engineer-in-Chief (I), Vijayawada have submitted proposals for Revised Administrative sanction for the work "Construction of DLRB @ Km 4.085 across Kundu River in Nandyal Town, Kurnool District" for an amount of Rs.24,95,00,000/- keeping in view of the major deviations in (i) Earth work (ii) due to abutment/side walls as per CE/CDO drawings (iii) Price adjustment (iv) Land Acquisition and miscellaneous and also as per the recommendations of the Committee of Chief Engineers.

3. Government after careful examination of the matter, hereby accord Revised Administrative sanction to the Chief Engineer (P), Kurnool/ Engineer-in-Chief (I), Vijayawada for the work "Construction of DLRB @ Km 4.085 across Kundu River in Nandyal Town, Kurnool District" for an amount of Rs.23,45,00,000/- (Rupees twenty three crores forty five lakhs only), subject to the condition that the Chief Engineer shall accord Revised Technical sanction duly arriving the Price Adjustment amount as per the agreement conditions.

4. The Expenditure is debitable to HOA: MH 4700 Capital Out-Lay on Major and medium irrigation (01) Major irrigation (Commercial schemes

included in the plan) – MH 109 Kurnool - Kadapa Canal – GH 11 State Development Plan – SH 27 Canal & Distributaries – 530 Major Works – 531 other expenditure.

5. The Chief Engineer (P), Kurnool/Engineer-in-Chief (I), Vijayawada are therefore requested to take necessary further action accordingly.

6. This order issues with the concurrence of Finance (FMU.WR.II) Department vide U.O.Note.No.:FIN01-FMU0MRAS(WR2)/77/2023-FMU-WR-II. Computer No. 2108904, dated:25/08/2023

7. Copy of this order is available in the apegazette.cgg.gov.in website.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

SHASHI BHUSHAN KUMAR
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Chief Engineer (P), Kurnool.
The Engineer-in-Chief (I), Vijayawada.
Copy to:
The P.S. to Prl.Secy(WRD)
The P.S.to Hon'ble M(WRD)
File No.1606591/WRD.Project.III/2021.
SF/SC

// True copy :: By Order //

SECTION OFFICER